

February 10, 2020:

The following construction schedule for the Western Nassau Transmission Project is provided by Taihan USA, the prime contractor working on behalf of PSEG Long Island.



Two Week Look Ahead Schedule

PSEG-LI WNTP 138kV PJT  
2020-02-10 through 2020-02-23

#	Activity	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
	Date	2020-02-10	2020-02-11	2020-02-12	2020-02-13	2020-02-14	2020-02-15	2020-02-16	2020-02-17	2020-02-18	2020-02-19	2020-02-20	2020-02-21	2020-02-22	2020-02-23
<i>General</i>															
1	PREPARE STAGING AREA AT GC MEDIAN														
2	TREE REMOVAL AT JACK AND BORE														
<i>Test Hole</i>															
1	TEST HOLE STEWART (324+00 TO 343+00)														
2	TEST HOLE HEMPSTEAD (121+00 TO 209+00)														
3	TEST HOLE HEMPSTEAD (121+00 TO 209+00)														
4	CHERRY VALLEY AVE. (278+00 TO 298+00)														
5	TEST HOLE HEMPSTEAD (74+00 TO 87+00) - Nights														
<i>Manhole Installation</i>															
1	EXCAVATION FOR MANHOLE #17														
2	INSTALL & BACKFILL FOR MANHOLE #17														
3	PAVING & RESTORATION FOR MANHOLE #17														
4	EXCAVATION FOR MANHOLE #16														
5	INSTALL & BACKFILL FOR MANHOLE #16														
6	PAVING & RESTORATION FOR MANHOLE #16														
7	EXCAVATION FOR MANHOLE #15														
8	INSTALL & BACKFILL FOR MANHOLE #15														
9	PAVING & RESTORATION FOR MANHOLE #15														
10	EXCAVATION FOR MANHOLE #6														
11	INSTALL & BACKFILL FOR MANHOLE #6														
12	PAVING & RESTORATION FOR MANHOLE #6														
<i>Install Conduit</i>															
1	INSTALL CONDUIT MH #17 TO #16														
2	FUSE PIPE AT LAYDOWN YARD														
<b>NOTES:</b> *Scheduled work is weather permitting* Work is subject to change based on unforeseen conditions.															

Notes:

- Splice vault No. 17 will begin on Monday, February 10, 2020 on Cherry Valley Avenue between Sixth Street and the LIRR bridge in the Village of Garden City.
  - Single lane closures in the northbound lane are expected with this activity.
  - Travelers should avoid the area.
  - Traffic management signs are placed within the Village to advise motorists.
- Splice vault No. 16 will begin on Wednesday, February 12, 2020 on Rockaway Avenue north of the intersection with Third Street in the Village of Garden City.
  - Single lane closures should be expected during this work.
  - Travelers should avoid the area.
  - Traffic management signs are placed within the Village to advise motorists.
- Splice vault No. 15 will begin on Monday, February 17, 2020 on Westminster Road south of the intersection with First Street in West Hempstead.
  - Single lane closures should be expected during this work.
  - Travelers should avoid the area.

- **Traffic management signs are placed within the Village to advise motorists.**
  - **Splice vault No. 6 will begin on Wednesday, February 19, 2020 on Cornwell Avenue west of the Southern State Parkway overpass, prior to the intersection with Dogwood Avenue, in West Hempstead.**
    - **Single lane closures are expected with this activity.**
    - **Travelers should avoid the area.**
    - **Traffic management signs are placed within the Town to advise motorists.**
  - **Beginning on Wednesday, February 12, 2020, trenching between splice vaults 17 and 16 can occur. The trenching will occur primarily in in the northbound lane.**
    - **Single lane closures should be expected during this work.**
    - **Travelers should avoid the area.**
    - **Traffic management signs are placed within the Village to advise motorists.**
  - **Beginning the week of Monday, February 10, 2020, preparation of the green “mall area” between the travel lanes of Stewart Avenue in the Village of Garden City will occur to allow for pipe fusing.**
    - **No impact to traffic is expected with this activity.**
  - **Test hole digging will continue in the areas of:**
    - **Stewart Avenue from Hilton Avenue to Clinton Road in Garden City;**
    - **Hempstead Avenue from Nassau Boulevard to Westminster Road in West Hempstead;**
    - **Hempstead Avenue from Broadway to Dogwood Avenue in Malverne (NIGHT);**
    - **Cherry Valley Avenue in Garden City.**
      - **Single lane closures should be expected during this work.**
      - **Travelers should avoid the area.**
      - **Traffic management signs are placed in the area to advise motorists.**
  - **Finally, tree clearing for the “jack and bore” operations at the LIRR crossing at Franklin Avenue and Broadway in North Lynbrook will occur Wednesday, Feb. 12, 2020.**
    - **Minimal traffic impacts expected.**
  - **Work dependent on the weather.**
  - **Police, Fire and EMS personnel advised of the work in advance.**
  - **For resident questions or concerns, advise to call the hotline (516-780-0665), email ([info@westernnassautransmission.com](mailto:info@westernnassautransmission.com)) or visit the website ([www.westernnassautransmission.com](http://www.westernnassautransmission.com)).**
-